1st & Final Bill

Name of Work :-Developments of roads and drains at Venkatala, Kenchenahalli, Nagenahalli, Hanchalli village and Drilling of borewells and providing pipe line at SC/ST areas in ward no:01 and 02 of Yelahanka Division (Package no:08)

Work Order No.: BBMP/EE Ynk.D/EPMT-05/WO/185/2020-21, Dated 18.12.2020

Job code: 002-21-000039

Est. cost: 500.00 lakhs

Name Of contractor: Sri K Venkata Raju.

Measurements

Item No	Discription of Item	Unit		Qty	Rate	Amount
1	KSRRB 300 - Excavation for road, drains and similar works - KSRRB 300-1. Earthwork excavation by manual means in ordinary soil involving an average horizontal throw upto 2 meters and an average lift upto 0.5 m, excavated surface leveled and sides neatly dressed, the disposed earth to be leveled neatly after breaking of clods complete as per specifications. MORTH Chapter 3 (Page No.143 & Item No-19.2)					
	Pre Measurements recorded in Vide page no	CUM	Present Qty			
	8/1/2021 To 23/1/2021					
2	KSRRB M300-19. Removal of unserviceable soil including excavation, loading and disposal but excluding replacement by suitable soil which shall be paid separately as per clause 300.5 complete as per specifications. MORTH Specification No 300 (Page No.143 & Item No-19.1)					
	Pre Measurements recorded in Vide page no	CUM	Present Qty			
	25/1/2021 To 20/3/2021					
3	KSRRB M200-24. Dismantling of cement concrete pavement by mechanical means using pneumatic tools, breaking to pieces not exceeding 0.02 cum in volume and stack piling at designated locations and disposal of dismantled materials stacking serviceable and unserviceable materials seperately complete as per specifications. MORTH Specification No. 202 (Page No.140 & Item No-18.6)					
	Pre Measurements recorded in Vide page no	CUM	Present Qty			
	3/1/2021 To 15/2/2021					
4	excavation by manual means in hard soil involving an average horizontal throw upto 2 meters and an average lift upto 0.5 m, excavated surface leveled and sides neatly dressed, the disposed earth to be leveled neatly after breaking of clods complete as per specifications. MORTH Chapter 3 (Page No.143 & Item No-19.2)					
	Pre Measurements recorded in Vide page no	CUM	Present Qty			
	10/1/2021 To 23/3/2021					
5	KSRRB M300-14. Excavation for roadwork in all types of soil by mechanical means including cutting and loading to tippers, trimming bottom and side slopes, in accordance with requirements of lines, grades and cross sections, and transportation with a lead of 1.00 km and complete as per specifications. MORTH Specification No.301 (P.No.143/ Item No.19.14)					
	Pre Measurements recorded in Vide page no	CUM	Present Qty			
	5/2/2021 To 1/3/2021					
6	KSRRB M100-1 Loading and Unloading of Stone Boulder / Stone aggregate /sand/kaner/ Moorum KSRRB M100-1 Placing tipper at loading point, loading with front end loader, dumping, turning for return trip, excluding time for haulage and return trip complete as per specifications MORTH -100/ Chapter 2 (Page No.136 & Item No 17.1)					
	Pre Measurements recorded in Vide page no	CUM	Present Qty			
	10/1/2021 To 25/4/2021					
7	KSRRB 300-58. Compaction of original ground by mechanical means including filling in depression occuring during rolling including cost of all labour, ROM complete as per specifications. MORTH / Chapter 3 (P.No.147/ Item No.19.64)					
	Pre Measurements recorded in Vide page no	SQM	Present Qty			
	10/2/2021 To 5/3/2021					

Asst. Executive Engineer

8	KSRB 4-1.3 : Providing and laying in position plain cement concrete of Mix 1:4:8 with OPC @ 180kgs, with 40mm and down size graded granite metal coarse aggregates @0.85cum and fine aggregates @ 0.57cum machine mixed, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation, including cost of all materials, labour, HOM curing complete as per specifications.Specification No. KBS 4.1, 4.2 (Page No.13 & Item No.4.3)							
	Pre Measurements recorded in Vide page no 12/2/2021 to 8/3/2021	CUM		Present Qty			1343.41	5676.90	7626414.84
9	Providing and laying plain/ reinforced cement concrete for side drains using M20 nominal mix concrete with OPC at 300 kgs. with 20mm and down size granite metal coarse aggregates at 0.69 cum and fine aggregates at 0.43 cum machine mixed, well compacted for walls and bottom including centering, shuttering, cost of materials, HOM of machinery, curing etc., complete excluding cost of steel as per MORTH specification No. 1500, 1700, 2200 including cost of materials, labour, HOM complete as per specifications. -do- Wall & bottom thickness 15cm (Page No.271 & Item No-37.59.2)							
	Pre Measurements recorded in Vide page no 19/2/2021 to 21/4/2021	CUM		Present Qty			365.38	7421.59	2711708.33
10	KSRB 4.9.2 Providing T.M.T steel reinforcement for R C C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost pf materials, labour, HOM of machinery complete as per specifications.Specification No. KBS 4.6.3-do-TMT Bars Fe 500 (Page No.18 & Item No.4.46.2)							
	Pre Measurements recorded in Vide page no 16/2/2021 to 19/9/2021	MT		Present Qty			20.03	7896259	1581722.67
11	KSRB 4-1.6 ; Providing and laying in position plain cement concrete of Mix 1:2:4 with OPC @ 240kgs, with 20mm and down size graded granite metal coarse aggregates @ 0.878 cum and fine aggregtes @ 0.53cum, machine mixed, concrete laid in layers not exceeding 15 cms.thick, well compacted, in foundation, plinth and cills, including cost of all materials, labour, HOM curing complete as per specifications. Specification No. KBS 4.1, 4.2(P No. 13 / Item No.4.6)							
	Pre Measurements recorded in Vide page no 13/1/2021 to 25/2/2021	CUM		Present Qty			64.87	6032.96	391361.25
14	Construction of granular sub-base Grading-V as Sub-base and drainage layer by providing coarse graded crushed stone aggregates of granite/ trap/ basalt material, mixing in a mechanical mix plant at OMC, Carriage of mixed material to work site, spreading in uniform layers with motor grader on prepared surface and compacting with vibratory power roller to achieve the 98 % proctor density, complete as per specifications. Clause 401 of MORTH V Revision (P.No.153 It.No 20.5)							
	Pre Measurements recorded in Vide page no 08/02/2021 to 10/3/2021	CUM		Present Qty			1907.29	2091.07	3993987.40
19	KSRRB 300.50. Scarifying bituminous course 50mm to 75mm thick along with premix carpet / surface dressing by mechanical means attached with scarifier without disturbing the base and stacking the debris including cost of all labour charges, HOM complete as per specifications.MORTH / Chapter 3 (Page No.146 & I.No.19.56)							
	Pre Measurements recorded in Vide page no 15/01/2021 to 01/02/2021	SQM		Present Qty			3008.34	43.39	130545.49

SHRIYA CONSTRUCTION AND CONSULTANCY

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

21	KSRRB M400-17. Providing, laying, spreading and compacting crushed stone aggregates of granite / trap / basalt to wet mix macadam specifications including pre mixing the material with water at OMC in mechanical mix plant carriage of mixed method of tipper to site, laying in uniform layers with paver in sub-base/base course on well prepared surface and compacting with vibratory roller to achieve the desired density complete as per specifications. MORTH Specification No. 406 Page No. 155/ Item No. 20.18/ PWD SR 2018-19						
	Pre Measurements recorded in Vide page no 01/02/2021 to 10/2/2021	CUM		Present Qty		1286.97	2100.74	2703590.86
22	KSRRB M500-6. Providing and applying primer coat with S.S. bitumen emulsion on prepared surface of granular base such as WMM ,including clearing of road surface and spraying primer at the rate of 0.60 kg / sqm using mechanical means complete as per Specifications. MORTH Specification No. 502 Complete with all lead and lift and as per the direction of the Engineer-in-Charge. Page No. 158/ Item No. 21.6/ PWD SR 2018-19 Current Rate w.e.f 01/07/2020						
	Pre Measurements recorded in Vide page no 11/2/2021	SQM		Present Qty		2849.64	31.16	88780.65
23	KSRRB M500-15. Providing, laying dense graded bituminous macadam using 40/60 TPH capacity H.M.P with Mechanical paver Gr-II (50mm to 75mm), crushed aggregates of specified grading premixed with 4.5% VG 30 grade bituminous binder and , transporting the hot mix to work site , laying to the required level and grade, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction as per MORTH table 500-10 complete in all respects complete as per specifications MORTH Specification No.507 (P.No.160 It No.21.17.6) Current Rate w.e.f 01/07/2020						
	Pre Measurements recorded in Vide page no 11/2/2021 to 12/2/2021	CUM		Present Qty		142.24	6726.16	956700.79
24	KSRRB 500-7.Providing and applying tack coat with bitumen emulsion using 80/100 grade bitumen (VG20) on the prepared black toped suface at 2.5kg per 10 sqm, heating bitumen in boiler fitted with spray set (Excluding cleaning of road surface) including cost of all materials, labour, HOM of Machineries complete as per Specifications . (P.No.158 & I.No.21.7) Current Rate w e f 01/07/2020						
	Pre Measurements recorded in Vide page no 11/2/2021 to 12/2/2021	SQM		Present Qty		2849.64	13.35	38048.85
26	Geophysical investigation of site for sinking Borewell for supplying drinking water to the habitation either through the Hand pump, MWS of P.W.S.S by vertical electrical sounding by adopting Venner or Schlumberger's method, including reconnaissance survey of geological formation, Gerophysical investigation of existing Ground Wate in the vicinity, its qualityf 1.0 meter in consolidated formation for proper seating of casing pipe, depth of drilling required to cover full depth of aquifer proposed to be tapped, probable yield and other information required including transportation of instrument and accessories to work site., engaging techinical personal and labour required etc (RDWS&SC Bangalore Circle SR 2019-20 P.No.126, Item No.13.04)						
	Pre Measurements recorded in Vide page no 21/3/2021 to 9/4/2021	NOS		Present Qty		4.00	4073.93	16295.71

SHRIYA CONSTRUCTION AND CONSULTANCY

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

27	Sinking borewell of 165 mm dia clear using super fast hydraulic rig of capacity 300 PSIG & above 1100 CMF & above in all strats including over burden. Fixing of casing pipes, collars and cap with necessary cutting, threading and welding including transportation of rig and supporting vehicles, crew charges and cost of consumables etc., complete including yield testing at the final depth with a minimum working of compressor for one hour (excluding coat of casing pipes, collars, cap etc.,complete) (PRED Bangalore Circle SR 2019-20 P.No.124, Item No.13.01) 0.00 to 50.00mtrs (RDWS&SC Bangalore Circle SR 2019-20 P.No.124, Item No 13.01 (a)						
	Pre Measurements recorded in Vide page no 21/3/2021 to 4/4/2021	RMT		Present Qty	200.00	375.17	75034.66
28	50.00 to 100.00mtrs (RDWS&SC Bangalore Circle SR 2019-20 P.No.124, Item No.13.01 (b)						
	Pre Measurements recorded in Vide page no 21/3/2021 to 4/4/2021	RMT		Present Qty	200.00	477.89	95577.28
29	100.00 to 150.00mtrs (RDWS&SC Bangalore Circle SR 2019-20 P.No.124, Item No.13.01 (c)						
	Pre Measurements recorded in Vide page no 21/3/2021 to 4/4/2021	RMT		Present Qty	200.00	493.02	98604.62
30	150.00 to 200.00mtrs (RDWS&SC Bangalore Circle SR 2019-20 P.No.124, Item No.13.01 (d)						
	Pre Measurements recorded in Vide page no 21/3/2021 to 4/4/2021	RMT		Present Qty	200.00	579.52	115903.68
31	200.00 to 250.00mtrs (RDWS&SC Bangalore Circle SR 2019-20 P.No.124, Item No.13.01 (e)						
	Pre Measurements recorded in Vide page no 21/3/2021 to 4/4/2021	RMT		Present Qty	200.00	685.48	137095.02
32	250.00 to 300.00mtrs (RDWS&SC Bangalore Circle SR 2019-20 P.No.124, Item No.13.01 (f)						
	Pre Measurements recorded in Vide page no 21/3/2021 to 4/4/2021	RMT		Present Qty	200.00	756.83	151366.74
33	300.00 to 350.00mtrs (RDWS&SC Bangalore Circle SR 2019-20 P.No.124, Item No.13.01 (g)						
	Pre Measurements recorded in Vide page no 21/3/2021 to 4/4/2021	RMT		Present Qty	200.00	891.98	178396.52
34	KSRB13-1.1 : Providing and fixing to wall, ceiling and floor galvanised / mild steel tube nominal bore with fittings (medium grade weight 1.27kg/mtr) B class including cost of all materials, labour charges, HOM and testing complete as per specifications. Specification No.KBS 13.2.14 / 13.8 (PWP, & IWTD SR 2018-19 Bangalore, P.No.92, I No.13.6) - do - 50 mm dia						
	Pre Measurements recorded in Vide page no 21/3/2021 to 4/4/2021	RMT		Present Qty	1380.00	569.69	786176.59
35	Supply of ISI Mark nominal bore, plain end steel casing pipe-grade of steel Fe 410 of wall thickness conforming to IS 4270-2001 and latest amendments, electrical resistance welded steel tube material and conforming to IS 1387-1993 and manufactured by basic open hearth electric or basic oxygen process in random length of 5 to 7m. Both ends threaded conforming to IS 554-1985, one end fixed with socket conforming to IS 42702001 and the other end with screwed pipes. All pipes shall be resonably free from defects. The tubes shall be resonably straight and should be with ISI marking weighing 25.10kg/m. (exclusive of all taxes and duties). Prices include Collar-Medium duty (Page No.246 Item No.13.85 of RURAL DRINKING WATER & SANITATION CIRCLE BANGALORE FOR THE YEAR 2019-20)						
	Pre Measurements recorded in Vide page no 21/3/2021 to 4/4/2021	RMT		Present Qty	240.00	1432.58	343818.74

SHRIYA CONSTRUCTION AND CONSULTANCY

Asst. Executive Engineer
Yelahanka Sub. Division

36	Providing and fixing MS casing collars as per IS 1239 (part-II) 1982 with all latest amendments if any for any dia. The thickness of plate used for covering one end shall be 3mm (minimum). The dimensions of caps and colars shall be strictly as per IS 1239 (PartII) 1982 with all amendments (Page No.246 Item No.13.86 of RURAL DRINKING WATER & SANITATION CIRCLE BANGALORE FOR THE YEAR 2019-20)						
	Pre Measurements recorded in Vide page no	Each		Present Qty	44.00	162.18	7135.86
	21/3/2021 To 10/9/2021						
38	Submersible Cable 1x3x10.0 Sq mm (Page No.XLVII / Sl No.9) (PWP, & IWTD SR 2018-19 Bangalore)						
	Pre Measurements recorded in Vide page no	MTR		Present Qty	2760.00	244.79	675620.51
	21/3/2021 To 10/9/2021						
40	Providing and fixing unplasticised PVC pipes with working pressure 10 kg/sq.cm with pipe fittings, clips, making good the floor, including cost of all materials, labour charges, HOM and testing complete as per specifications -do- with 200mm outer dia (Page No.77 Item No.11.56.5 of PWP, & IWTD SR 2018-19 Bangalore)						
	Pre Measurements recorded in Vide page no	RMT		Present Qty	80.00	1758.01	140613.00
	21/3/2021 To 10/9/2021						
41	15HP/11kW 15 Stage (submersible Three Phase 6 inch/150mm for 2018-19 (page no.XLI / Sl.No.38)						
	Pre Measurements recorded in Vide page no	NOS		Present Qty	4.00	59203.58	236814.34
	21/3/2021 To 10/9/2021						
43	Supplying of 1.1 KV LT UG cable XLPE or Heat resistant PVC insulated, PVC extruded Inner sheath armoured UG LT cable as per IS-1554 (Part-1) or IS-7098 Part-1, Armouring strip thickness in average +5% and resistivity 14 Ohms/Kms (Max) as per IS-3975 4 core 16 sqmm (P.No.40 It No.6.4.4)						
	Pre Measurements recorded in Vide page no	MTR		Present Qty	60.00	157.46	9447.30
	21/3/2021 To 10/9/2021						
44	Labour charges for laying of 1.1 KV class UG cable in existing trench GI pipe / stoneware pipe / on wall / on pole as required 6 sqmm to 16 sqmm (P.No.41 It.No.6.5)						
	Pre Measurements recorded in Vide page no	MTR		Present Qty	60.00	12.47	748.23
	21/3/2021 To 10/9/2021						
45	Digging of trench of 0.6m deep x 0.50 mtr wide refilling the trench to the required ground level and consolidating etc., complete (As per Civil SR KSRB I-2, P-7) Asphalt cutting (P.No.41 It.No.6.6.4)						

9/3/2021 To 10/9/2021

SHRIYA CONSTRUCTION AND CONSULTANCY

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

	Pre Measurements recorded in Vide page no	MTR		Present Qty	60.00	118.62	7116.97
46	Supplying and fixing of class A (medium duty) GI pipe of wall thickness not less than 3.25mm on pole/wall/drain crossing with necessary clamping arrangements for UG cable of 1.1 KV.(P.No.41 It.No.6.9)40mm						
	Pre Measurements recorded in Vide page no	MTR		Present Qty	16.00	351.65	5626.39
	4/8/2021 to 10/9/2021						
48	Supplying, fixing, wiring, earth electrode for grounding conduits, I.C. cutouts and other equipment's on the meter board using 40mm dia 2.90mm thick GI pipe 2.5 mtr long buried in a pit ... The pit should be filled with equal proportion of salt and charcoal 150mm all-round the pipe to complete depth. The connection from the pipe to the conduit etc., is to be established through GI wire of size as per ISI specification 7.3.3. of IS 732 using 12mm dia bolts, nuts, washers and check nuts etc., the pipe shall have 16 through holes of 12 mm dia (P.No.40 It No.6.1)						
	Pre Measurements recorded in Vide page no	No		Present Qty	4.00	3148.79	12595.14
	4/3/2021 to 10/9/2021						
55	KSRB 2-2.1 Earth work excavation by manual means for foundation of buildings, culverts water supply, sanitary line and electrical conduits either in pits or in trenches 1.5m and above in width, in ordinary soil not exceeding 1.5m, in depth including dressing the bottom and sides of pits and trenches, stacking the excavated soil clear from edges of excavation with lead upto 50m, after breaking of clods complete as per specifications, specification No, KBS 2.1 (a) / 2.3.5, Page No.5 & Item No.2.3)						
	Pre Measurements recorded in Vide page no	No		Present Qty	1211.24	332.69	402969.09
	4/1/2021 to 10/9/2021						
56	KSRB13-9 Providing and fixing to wall, ceiling and floor high density polyethylene pipes 6.00 kgf/sq cm working pressure of outside diameter raising mains & exposed distribution pipes with special flange, compression type fittings, wall clips, making good the wall, ceiling and floor, including cost of all materials, labour charges, HOM and testing complete as per specifications. Specification No. KBS 13.2 15.2 / 13.9 KSRB13-9.4 - do - 63 mm dia (Page No 96, Item No 13.73.2)						
	Pre Measurements recorded in Vide page no	No		Present Qty	2883.90	413.92	1193697.27
	4/1/2021 to 10/9/2021						
57	Refilling available earth around pipelines, cables in layers not exceeding 20cms in depth compacting each deposited layers by ramming after watering lead upto 50m and lift upto 1.5m including cost of labour complete as per specification (P.No.6 I.No.2.11)						
	4/1/2021 to 10/9/2021 Pre Measurements recorded in Vide page no	No		Present Qty	778.65	134.63	104833.57

Contractor

PMC

Assistant Engineer

Asst. Executive Engineer

Asst. Executive Engineer
Yelahanka Sub Division
(BBMP Tnk. Zn)
Yelahanka, Bangalore

SHRIYA CONSTRUCTION AND CONSULTANCY

Name of Work :-Developments of roads and drains at Venkatala, Kenchenahalli, Nagenahalli, Harohalli village and Drilling of borewells and providing pipe line at SC/ST areas in ward no:01 and 02 of Yelahanka Division (Package no:08)

Detailed Measurements

Measurement Recorded On: 6/2/2021 To 25/3/2021

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
12	Supply and fixing Precast reinforced concrete slab 10cm thick including cost of reinforcement as per design and drawing, material cost, transportation, hire charges of machinery, machine cutting the vertical face to get plain even surface etc., complete with all leads and lift conveynce charges, labour charges inclusive of cost of all materials.								
	Venkatala Drain W1								
	Jayamuni Layout								
	Well Side LHS								
	Ch:0.00m to 30.00m	1	30.00	0.90		27.00			
	CH: 30.00 to 60.00m	1	30.00	0.90		27.00			
	CH: 60.00 to 90.00 m	1	30.00	0.90		27.00			
	CH: 90.00 to 97.40 m	1	7.40	0.90		6.66			
	Well Side RHS								
	Ch:0.00m to 30.00m	1	30.00	0.90		27.00			
	CH: 30.00 to 44.00m	1	14.00	0.90		12.60			
	Well Side RHS Conti								
	Ch:0.00m to 30.00m	1	30.00	0.90		27.00			
	CH: 30.00 to 60.00m	1	30.00	0.90		27.00			
	CH: 60.00 to 74.00 m	1	14.00	0.90		12.60			
	RHS Sides Before Well LHS & RHS								
	Ch:0.00m to 30.00m	2	30.00	0.90		54.00			
	CH: 30.00 to 36.50m	2	6.50	0.90		11.70			
	End LHS								
	Ch:0.00m to 30.00m	1	30.00	0.90		27.00			
	CH: 30.00 to 54.80m	1	24.80	0.90		22.32			
	End RHS								
	Ch:0.00m to 22.00m	1	22.00	0.90		19.80			
	Jayamuni Layout								
	Ch:0.00m to 19.30m	2	19.30	0.90		34.74			
	Masjid Road								
	LHS & RHS								
	Ch:0.00m to 30.00m	2	30.00	0.75		45.00			
	CH: 30.00 to 33.00m	2	3.00	0.75		4.50			
	Car Garage Road								
	RHS								
	Ch:0.00m to 26.00m	2	29.00	0.75		43.50			
	Venkatala Village, Janatha Colony								
	Ch:0.00m to 30.00m	1	30.00	0.75		22.50			
	CH: 30.00 to 60.00m	1	30.00	0.75		22.50			
	CH: 60.00 to 90.00 m	1	30.00	0.75		22.50			
	CH: 90.00 to 95.00 m	1	5.00	0.75		3.75			

SHRIYA CONSTRUCTION AND CONSULTANCY

Asst. Executive Engineer
Yelahanka Sub. Divison

	Harohalli, Nagenahalli, Kenchenahalli Drain W2								
	Harohalli								
	Harohalli Village LHS & RHS								
	Ch:0.00m to 30.00m	2	30.00	0.90		54.00			
	CH: 30.00 to 36.00m	2	6.00	0.90		10.80			
	Sri Nidhi Layout LHS					0.00			
	Ch:0.00m to 30.00m	1	30.00	0.90		27.00			
	CH: 30.00 to 60.00m	1	30.00	0.90		27.00			
	CH: 60.00 to 90.00 m	1	30.00	0.90		27.00			
	Harohalli Circle LHS								
	CH: 00.00to 17.00 m	1	17.00	0.75		12.75			
	CH: 17.00 to 36.00 m	1	19.00	0.75		14.25			
	CH: 36.00 to 61.00 m	1	25.00	0.75		18.75			
	1st Cross Road								
	CH: 00.00 to 30.000 m	1	30.00	0.75		22.50			
	CH:30.00 to 60.00 m	1	30.00	0.75		22.50			
	CH: 60.00 to 90.00 m	1	30.00	0.75		22.50			
	CH: 90.00 to 120.00 m	1	30.00	0.75		22.50			
	CH:120.00 to 150.00 m	1	30.00	0.75		22.50			
	CH: 150.00 to 164.00 m	1	14.00	0.75		10.50			
	Nagenahalli Drain								
	Varun Tiffin CenterRoad LHS								
	Ch:0.00m to 30.00m	1	30.00	0.90		27.00			
	CH: 30.00 to 47.00m	1	17.00	0.90		15.30			
	Varun Tiffin CenterRoad RHS								
	Ch:0.00m to 30.00m	1	30.00	0.90		27.00			
	CH: 30.00 to 45.00m	1	15.00	0.90		13.50			
	Nagenahalli Village From Main Road								
	CH: 00.00 to 30.00 m	1	30.00	0.75		22.50			
	CH: 30.00to 43.00m	1	13.00	0.75		9.75			
	Kenchenahali								
	Kenchenahalli Drain								
	Ch:0.00m to 30.00m	1	30.00	0.90		27.00			
	CH: 30.00 to 60.00m	1	30.00	0.90		27.00			
	CH: 60.00 to 90.00 m	1	30.00	0.90		27.00			
	CH: 90.00 to 120.00 m	1	30.00	0.90		27.00			
	CH: 120.00 to 123.00m	1	3.00	0.90		2.70			

SHRIYA CONSTRUCTION AND CONSULTANCY

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

	Removing and Refixing								
	Venkatala W1								
	Main Road LHS								
	CH: 00.00 to 17.40 m	1	17.40	0.90		15.66			
	CH: 00.00 to 30.000 m	1	30.00	0.90		27.00			
	CH:30.00 to 60.00 m	1	30.00	0.90		27.00			
	CH: 60.00 to 90.00 m	1	30.00	0.90		27.00			
	CH: 90.00 to 99.00 m	1	9.00	0.90		8.10			
	Main Road RHS					0.00			
	CH: 00.00 to 26.00 m	1	26.00	0.90		23.40			
	CH: 00.00 to 27.00 m	1	27.00	0.90		24.30			
	CH: 00.00 to 30.000 m	1	30.00	0.90		27.00			
	CH: 30.00 to 39.00 m	1	9.00	0.90		8.10			
	1st Cross Road								
	CH: 00.00 to 30.000 m	2	30.00	0.75		45.00			
	CH:30.00 to 60.00 m	2	30.00	0.75		45.00			
	CH: 60.00 to 90.00 m	2	30.00	0.75		45.00			
	CH: 90.00 to 120.00 m	2	30.00	0.75		45.00			
	CH:120.00 to 150.00 m	2	30.00	0.75		45.00			
	CH: 150.00 to 173.00	2	23.00	0.75		34.50			
	Sub Cross 1								
	CH: 00.00 to 17.000 m	2	17.00	0.75		25.50			
	Sub Cross 2								
	CH: 00.00 to 20.000 m	2	20.00	0.75		30.00			
	Sub Cross 3								
	CH: 00.00 to 20.000 m	2	20.00	0.75		30.00			
	RHS Second Cross								
	CH: 00.00 to 30.000 m	2	30.00	0.75		45.00			
	CH:30.00 to 60.00 m	2	30.00	0.75		45.00			
	CH: 60.00 to 90.00 m	2	30.00	0.75		45.00			
	CH: 90.00 to 120.00 m	2	30.00	0.75		45.00			
	CH:120.00 to 150.00 m	2	30.00	0.75		45.00			
	CH: 150.00 to 170.00	2	20.00	0.75		30.00			
	Opp AK colony Road LHS								
	CH: 00.00 to 30.000 m	1	30.00	0.75		22.50			
	CH:30.00 to 60.00 m	1	30.00	0.75		22.50			
	CH: 60.00 to 90.00 m	1	30.00	0.75		22.50			
	CH: 90.00 to 99.80 m	1	9.80	0.75		7.35			
	Opp AK colony Road RHS								
	CH: 00.00 to 30.000 m	1	30.00	0.75		22.50			
	CH:30.00 to 60.00 m	1	30.00	0.75		22.50			
	Merged Road Continuation AK Colony								
	CH: 00.00 to 30.000 m	1	30.00	0.75		22.50			
	CH:30.00 to 60.00 m	1	30.00	0.75		22.50			
	CH: 60.00 to 90.00 m	1	30.00	0.75		22.50			
	CH: 90.00 to 120.00 m	1	30.00	0.75		22.50			
	CH:120.00 to 150.00 m	1	30.00	0.75		22.50			
	Cross Road								
	CH: 00.00 to 30.000 m	1	30.00	0.75		22.50			
	CH:30.00 to 60.00 m	1	30.00	0.75		22.50			

09/05/2023

25/3

A.E.E.

SHRIYA CONSTRUCTION AND CONSULTANCY

Asst. Executive Engineer
Yelahanka Sub Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

Nagenahalli, Kenchenahalli, Harohalli W-2									
	Nagenahalli								
	Nagenahalli Village LHS								
	CH: 00.00 to 30.00 m		1	30.00	0.75		22.50		
	CH: 30.00to 43.00 m		1	13.00	0.75		9.75		
	CH: 43.00to 73.00 m		1	30.00	0.75		22.50		
	CH: 73.00to 75.00 m		1	2.00	0.75		1.50		
	Nagenahalli Village RHS								
	CH: 00.00 to 30.00 m		1	30.00	0.75		22.50		
	CH: 30.00to 60.00m		1	30.00	0.75		22.50		
	Nagenahalli Temple Road								
	CH: 00.00 to 30.00 m		2	30.00	0.90		54.00		
	CH: 30.00to 60.00 m		2	30.00	0.90		54.00		
	CH: 60.00 to 90.00 m		2	30.00	0.90		54.00		
	CH: 90.00 to 110.00 m		2	20.00	0.90		36.00		
	Bar Road								
	CH: 00.00 to 30.000 m		2	30.00	0.90		54.00		
	CH:30.00 to 60.00 m		2	30.00	0.90		54.00		
	CH: 60.00 to 90.00 m		2	30.00	0.90		54.00		
	CH: 90.00 to 120.00 m		2	30.00	0.90		54.00		
	CH:120.00 to 150.00 m		2	30.00	0.90		54.00		
	CH: 150.00 to 180.00 m		2	30.00	0.90		54.00		
	CH:180.00 to 210.00 m		2	30.00	0.90		54.00		
	CH: 210.00 to 223.40 m		2	12.40	0.90		22.32		
	Harohalli								
	1st Cross Road								
	CH: 00.00 to 30.000 m		1	30.00	0.75		22.50		
	CH:30.00 to 60.00 m		1	30.00	0.75		22.50		
	CH: 60.00 to 90.00 m		1	30.00	0.75		22.50		
	CH: 90.00 to 120.00 m		1	30.00	0.75		22.50		
	CH:120.00 to 150.00 m		1	30.00	0.75		22.50		
	CH: 150.00 to 164.00 m		1	14.00	0.75		10.50		
	2nd Cross Road								
	CH: 00.00 to 30.000 m		1	30.00	0.75		22.50		
	CH:30.00 to 60.00 m		1	30.00	0.75		22.50		
	CH: 60.00 to 90.00 m		1	30.00	0.75		22.50		
	CH: 90.00 to 93.00 m		1	3.00	0.75		2.25		
	4th Cross Road								
	CH: 00.00 to 30.000 m		1	30.00	0.75		22.50		
	CH:30.00 to 60.00 m		1	30.00	0.75		22.50		
	Bar Road								
	CH: 00.00 to 30.000 m		1	30.00	0.75		22.50		
	CH:30.00 to 60.00 m		1	30.00	0.75		22.50		
	CH: 60.00 to 90.00 m		1	30.00	0.75		22.50		
	CH: 90.00 to 108.00 m		1	18.00	0.75		13.50		

C&P

25/3

A.E.E

AE-01

SHRIYA CONSTRUCTION AND CONSULTANCY

Asst. Executive Engineer
Yelahanka Sub. Division
(B[illegible] Zone 20)
[illegible]alore

	Temple Road Harohalli LHS and RHS								
	CH: 00.00 to 30.000 m	2	30.00	0.75		45.00			
	CH 30.00 to 60.00 m	2	30.00	0.75		45.00			
	CH: 60.00 to 90.00 m	2	30.00	0.75		45.00			
	CH: 90.00 to 110.00 m	2	20.00	0.75		30.00			
		Consider 52%				1169.08			
					Present Qty	3436.97	SQM	2453.15	8431410.46

Contractor PMC Assistant Engineer Asst. Executive Engineer

Asst. Executive Engineer
Yelahanka Sub Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

SHIFIYA CONSTRUCTION AND CONSULTANCY

Name of Work :-Developments of roads and drains at Venkatala, Kenchenahalli, Nagenahalli, Harohalli village and Drilling of borewells and providing pipe line at SC/ST areas in ward no:01 and 02 of Yelahanka Division (Package no:08)

Detailed Measurements

Measurement Recorded On: 10/2/2021 To 21/3/2020

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
13	Supply and fixing Precast reinforced concrete slab 250cm thick including cost of reinforcement as per design and drawing, material cost, transportation, hire charges of machinery, machine cutting the vertical face to get plain even surface etc., complete with all leads and lift conveynce charges, labour charges inclusive of cost of all materials								
		SQM							
	Venkatala W1								
	Venkatala Culverts								
	Jayamuni Layout								
	Well Road	1	7.00	1.20		8.40			
	End Road	1	7.20	1.20		8.64			
	Jayamuni Layout LHS								
	Culvert 1	1	3.30	1.00		3.30			
	Culvert 2	1	3.00	1.00		3.00			
	Culvert 3	1	3.70	1.00		3.70			
	Culvert 4	1	3.00	1.00		3.00			
	Culvert 5	1	3.00	1.00		3.00			
	Culvert 6	1	2.80	1.00		2.80			
	Culvert 7	1	3.30	1.00		3.30			
	Culvert 8	1	3.00	1.00		3.00			
	Culvert 9	1	3.00	1.00		3.00			
	Culvert 10	1	3.00	1.00		3.00			
	1st Cross AK Colony	2	6.00	1.00		12.00			
	2nd Cross	1	6.00	1.00		6.00			
	Masjid Road	1	4.70	1.00		4.70			
	Venkatala Village	2	5.00	1.00		10.00			
	Venkatala Village	2	3.00	1.00		6.00			

A.E.E 25/3

SHIVA CONSTRUCTION AND CONSULTANCY

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP) Ynk. Zone
Yelahanka, Bangalore

	Harohalli, Nagenahalli, Kenchenahalli Drain W2								
	Culverts								
	Harohalli								
	In front of Pavan Residancy		1	7.50	1.20		9.00		
	1st Cross Road		1	5.00	1.20		6.00		
	2nd Cross Road		1	4.50	1.20		5.40		
	Nagenehalli Village Main Road		1	5.50	1.00		5.50		
						Present Qty	112.74	SQM	5687.27	641183.34

A.E.E

Contractor PMC Assistant Engineer

Asst. Executive Engineer
Yelahanka Sub Division
(BBMP Yelahanka Zone)
Yelahanka, Bangalore

Asst. Executive Engineer

SHRIYA CONSTRUCTION AND CONSULTANCY

Name of Work :-Developments of roads and drains at Venkatala, Kenchenahalli, Nagenahalli, Harohalli village and Drilling of borewells and providing pipe line at SC/ST areas in ward no:01 and 02 of Yelahanka Division (Package no:08)

Detailed Measurements

Measurement Recorded On: 5/2/2021 To 25/3/2021

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
16	Providing and fixing pre cast solid cement concrete kerb stones made out of C.C. 1:2:4 with top and bottom width 114 and 165 mm respectively, 400mm high and 450mm in length finished with CM 1:3 plastering and finishing cutting, including form work, curing, including cost of all materials, labour, hire charges of machinery, loading, unloading, lead and lift, transportation etc., complete. (Page No.27 & Item No. 5.30)								
		Nos							
	Venkatala Village W1								
	Venkatala Village								
	Temple Road LHS								
	Ch:0.00m to 30.00m	1	30.00			30.00			
	CH: 30.00 to 60.00m	1	30.00			30.00			
	CH: 60.00 to 90.00 m	1	30.00			30.00			
	CH: 90.00 to 120.00 m	1	30.00			30.00			
	CH: 120.00 to 150.00m	1	30.00			30.00			
	CH: 150.00 to 180.00 m	1	30.00			30.00			
	Jayamuni Layout								
	Well Side LHS								
	Ch:0.00m to 30.00m	1	30.00			30.00			
	CH: 30.00 to 60.00m	1	30.00			30.00			
	CH: 60.00 to 90.00 m	1	30.00			30.00			
	CH: 90.00 to 97.40 m	1	7.40			7.40			
	Well Side RHS								
	Ch:0.00m to 30.00m	1	30.00			30.00			
	CH: 30.00 to 44.00m	1	14.00			14.00			
	Well Side RHS Conti								
	Ch:0.00m to 30.00m	1	30.00			30.00			
	CH: 30.00 to 60.00m	1	30.00			30.00			
	CH: 60.00 to 74.00 m	1	14.00			14.00			
	RHS Sides Before Well LHS & RHS								
	Ch:0.00m to 30.00m	2	30.00			60.00			
	CH: 30.00 to 36.50m	2	6.50			13.00			
	End LHS								
	Ch:0.00m to 30.00m	1	30.00			30.00			
	CH: 30.00 to 54.80m	1	24.80			24.80			
	End RHS								
	Ch:0.00m to 22.00m	1	22.00			22.00			
	Jayamuni Layout								
	Ch:0.00m to 19.30m	2	19.30			38.60			

A.E.E

09/03/2021

SHRIYA CONSTRUCTION AND CONSULTANCY

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Yel. Zn)
Yelahanka, Bangalore

	Nagenahalli, Kenchenahalli, Harohalli W-2							
	Harohalli							
	Sai Vihar Layout							
	Ch:0.00m to 30.00m	1	30.00		30.00			
	CH: 30.00 to 60.00m	1	30.00		30.00			
	CH: 60.00 to 90.00 m	1	30.00		30.00			
	Harohalli Village LHS & RHS							
	Ch:0.00m to 30.00m	2	30.00		60.00			
	CH: 30.00 to 36.00m	2	6.00		12.00			
	Srinidhi Layout							
	Ch:0.00m to 30.00m	2	30.00		60.00			
	CH: 30.00 to 60.00m	2	30.00		60.00			
	CH: 60.00 to 90.00 m	2	30.00		60.00			
	CH: 90.00 to 120.00 m	2	30.00		60.00			
	CH:120.00to 150.00 m	2	30.00		60.00			
	CH: 150.00 to 169.00 m	2	19.00		38.00			
				Present Qty=/.45	2408.44	Nos	453.97	1093371.77

Contractor PMC Assistant Engineer Asst. Executive Engineer

Asst. Executive Engineer
(BBMP Ynk. Zn)
Yelahanka, Bangalore

SHRIYA CONSTRUCTION AND CONSULTANCY

Name of Work :-Developments of roads and drains at Venkatala, Kenchenahalli, Nagenahalli, Harohalli village and Drilling of borewells and providing pipe line at SC/ST areas in ward no:01 and 02 of Yelahanka Division (Package no:08)

Detailed Measurements

Measurement Recorded On: 15/2/2021 TO 30/3/2021

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
17	KSRB 15-19.2 :Providing and applying ready mix priming coat over concrete/masonry/asbestos cement sheet/plastered surfaces including preparing the surface after throughly cleaning of oil,grease,dirt and other foreign matter and sand papering including cost of materials, labour, complete as per specifications. (Page No.124 & Item No.15.80)								
		SQM							
	Temple Road LHS								
	Ch:0.00m to 30.00m	1	30.00		0.40	12.00			
	CH: 30.00 to 60.00m	1	30.00		0.40	12.00			
	CH: 60.00 to 90.00 m	1	30.00		0.40	12.00			
	CH: 90.00 to 120.00 m	1	30.00		0.40	12.00			
	CH: 120.00 to 150.00m	1	30.00		0.40	12.00			
	CH: 150.00 to 180.00 m	1	30.00		0.40	12.00			
	Jayamuni Layout								
	Well Side LHS								
	Ch 0.00m to 30.00m	1	30.00		0.40	12.00			
	CH: 30.00 to 60.00m	1	30.00		0.40	12.00			
	CH: 60.00 to 90.00 m	1	30.00		0.40	12.00			
	CH: 90.00 to 97.40 m	1	7.40		0.40	2.96			
	Well Side RHS								
	Ch:0.00m to 30.00m	1	30.00		0.40	12.00			
	CH: 30.00 to 44.00m	1	14.00		0.40	5.60			
	Well Side RHS Conti								
	Ch:0.00m to 30.00m	1	30.00		0.40	12.00			
	CH: 30.00 to 60.00m	1	30.00		0.40	12.00			
	CH: 60.00 to 74.00 m	1	14.00		0.40	5.60			
	RHS Sides Before Well LHS & RHS								
	Ch 0.00m to 30.00m	2	30.00		0.40	24.00			
	CH: 30.00 to 36.50m	2	6.50		0.40	5.20			
	End LHS								
	Ch:0.00m to 30.00m	1	30.00		0.40	12.00			
	CH: 30.00 to 54.80m	1	24.80		0.40	9.92			
	End RHS								
	Ch:0.00m to 22.00m	1	22.00		0.40	8.80			
	Jayamuni Layout								
	Ch:0.00m to 19.30m	2	19.30		0.40	15.44			

SEEYA CONSTRUCTION AND CONSULTANCY

Asst. Executive Engine
Yelahanka Sub. Divison
Yelahanka, Bangalore

	Nagenahalli, Kenchenahalli, Harohalli W-2								
	Harohalli								
	Sai Vihar Layout								
	Ch:0.00m to 30.00m		1	30.00		0.40	12.00		
	CH: 30.00 to 60.00m		1	30.00		0.40	12.00		
	CH: 60.00 to 90.00 m		1	30.00		0.40	12.00		
	Harohalli Village LHS & RHS								
	Ch:0.00m to 30.00m		2	30.00		0.40	24.00		
	CH: 30.00 to 36.00m		2	6.00		0.40	4.80		
	Srinidhi Layout								
	Ch:0.00m to 30.00m		2	30.00		0.40	24.00		
	CH: 30.00 to 60.00m		2	30.00		0.40	24.00		
	CH: 60.00 to 90.00 m		2	30.00		0.40	24.00		
	CH: 90.00 to 120.00 m		2	30.00		0.40	24.00		
	CH:120.00to 150.00 m		2	30.00		0.40	24.00		
	CH: 150.00 to 169.00 m		2	19.00		0.40	15.20		
					Present Qty		433.52	SQM	41.17	17847.69

Contractor PMC Assistant Engineer Asst. Executive Engineer

Asst. Executive Engineer
(BBMP Yele. Zn)
Yelahanka, Bangalore

SHRIYA CONSTRUCTION AND CONSULTANCY

Name of Work :-Developments of roads and drains at Venkatala, Kenchenahalli, Nagenahalli, Harohalli village and Drilling of borewells and providing pipe line at SC/ST areas in ward no:01 and 02 of Yelahanka Division (Package no:08)

Detailed Measurements

Measurement Recorded On: 15/2/2021 To 30/3/2021

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
18	KSRB 800-1.Painting two coats after filling the surface with synthetic enamel paint in approved shades on new plastered concrete surfaces, with materials, labour complete as per specifications. (Page No.180 & Item No.24.1)								
		SQM							
	Venkatala W1								
	Temple Road LHS								
	Ch:0.00m to 30.00m	1	30.00		0.40	12.00			
	CH: 30.00 to 60.00m	1	30.00		0.40	12.00			
	CH: 60.00 to 90.00 m	1	30.00		0.40	12.00			
	CH: 90.00 to 120.00 m	1	30.00		0.40	12.00			
	CH: 120.00 to 150.00m	1	30.00		0.40	12.00			
	CH: 150.00 to 180.00 m	1	30.00		0.40	12.00			
	Jayamuni Layout								
	Well Side LHS								
	Ch:0.00m to 30.00m	1	30.00		0.40	12.00			
	CH: 30.00 to 60.00m	1	30.00		0.40	12.00			
	CH: 60.00 to 90.00 m	1	30.00		0.40	12.00			
	CH: 90.00 to 97.40 m	1	7.40		0.40	2.96			
	Well Side RHS								
	Ch:0.00m to 30.00m	1	30.00		0.40	12.00			
	CH: 30.00 to 44.00m	1	14.00		0.40	5.60			
	Well Side RHS Conti								
	Ch:0.00m to 30.00m	1	30.00		0.40	12.00			
	CH: 30.00 to 60.00m	1	30.00		0.40	12.00			
	CH: 60.00 to 74.00 m	1	14.00		0.40	5.60			
	RHS Sides Before Well LHS & RHS								
	Ch:0.00m to 30.00m	2	30.00		0.40	24.00			
	CH: 30.00 to 36.50m	2	6.50		0.40	5.20			
	End LHS								
	Ch:0.00m to 30.00m	1	30.00		0.40	12.00			
	CH: 30.00 to 54.80m	1	24.80		0.40	9.92			
	End RHS								
	Ch:0.00m to 22.00m	1	22.00		0.40	8.80			
	Jayamuni Layout								
	Ch:0.00m to 19.30m	2	19.30		0.40	15.44			

SHRIYA CONSTRUCTION AND CONSULTANCY

Asst. Executive Engin
Yelahanka Sub. Divisio
(BBMP Ynk. Zn)
Yelahanka, Bangalore

	Nagenahalli, Kenchenahalli, Harohalli W-2								
	Harohalli								
	Sai Vihar Layout								
	Ch:0.00m to 30.00m		1	30.00		0.40	12.00		
	CH: 30.00 to 60.00m		1	30.00		0.40	12.00		
	CH: 60.00 to 90.00 m		1	30.00		0.40	12.00		
	Harohalli Village LHS & RHS								
	Ch:0.00m to 30.00m		2	30.00		0.40	24.00		
	CH: 30.00 to 36.00m		2	6.00		0.40	4.80		
	Srinidhi Layout								
	Ch:0.00m to 30.00m		2	30.00		0.40	24.00		
	CH: 30.00 to 60.00m		2	30.00		0.40	24.00		
	CH: 60.00 to 90.00 m		2	30.00		0.40	24.00		
	CH: 90.00 to 120.00 m		2	30.00		0.40	24.00		
	CH:120.00to 150.00 m		2	30.00		0.40	24.00		
	CH: 150.00 to 169.00 m			19.00		0.40	15.20		
					Present Qty		433.52	SQM	89.01	38589.59

Contractor PMC Assistant Engineer Asst. Executive Engineer

Asst. Executive Engineer
(BD-4E-Yns, Zn)
Yelahanka, Bangalore

SHRIYA CONSTRUCTION AND CONSULTANCY

Name of Work :-Developments of roads and drains at Venkatala, Kenchenahalli, Nagenahalli, Harohalli village and Drilling of borewells and providing pipe line at SC/ST areas in ward no:01 and 02 of Yelahanka Division (Package no:08)

Detailed Measurements

Measurement Recorded On: 10/4/2021

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
51	Fabricating supplying and mounting MS box made out 16SWG suitable for floor / wall mounting, fully weather proof with provision for better heat dissipation, provided with hinged front cover, equipped with tamper proof locking arrangements, with suitable size clamps with necessary cable entry pipe with gland and box should be finished with 7tanks treatment with powder coated paint and finally finished with approved colour etc., complete. (P.No.31 It.No.5.42.2)								
		Sq Cm							
	Harohalli Srinidhi Layout	1.00	21600.00			21600.00			
	Haroahlli Circle	1.00	21600.00			21600.00			
	Sriram Apartment Road	1.00	21600.00			21600.00			
	JP Colony	1.00	21600.00			21600.00			
					Present Qty	86400.00	Sq.Cm	0.37	31742.93

Contractor PMC Assistant Engineer Asst. Executive Engineer

Asst. Executive Engineer
Yelahanka Sub Division
(BBMP Ynk. Zn)
Yelahanka, Bangalore

SHRIYA CONSTRUCTION AND CONSULTANCY

Name of Work :-Developments of roads and drains at Venkatala, Kenchenahalli, Nagenahalli, Harohalli village and Drilling of borewells and providing pipe line at SC/ST areas in ward no:01 and 02 of Yelahanka Division (Package no:08)

Detailed Measurements

Measurement Recorded On: 10/4/2021

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
52	Supply and Installation / Fixing / Provision of Outdoor type Thermoplastic Modular Panel enclosure with transparent Polycarbonate Lid, shock proof, IP65 (Weather Proof), rust proof, dust proof, water proof, corrosion proof having internally Embedded gasket on both lid and flap suitable to fix Single Phase / Three Phase Energy Meter in suitable base plate and having a provision for Fuse / MCB cutout with suitable transparent hinged flap opening for operating MCB along with complete tamper proof SEALING facility 600mmx600mmx170mm (P.No.31 It.No.5.44.4)								
		Each							
	Harohalli Srinidhi Layout C&FC	1.00				1.00			
	Haroahlli Circle	1.00				1.00			
	Sriram Apartment Road	1.00				1.00			
	JP Colony	1.00				1.00			
					Present Qty	4.00	Each	12681.43	50725.70

A.E.E 10/4

Contractor PMC Assistant Engineer Asst. Executive Engineer

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Ward No. 2)
Yelahanka, Bangalore

SHRIYA CONSTRUCTION AND CONSULTANCY

Name of Work :-Developments of roads and drains at Venkatala, Kenchenahalli, Nagenahalli, Harohalli village and Drilling of borewells and providing pipe line at SC/ST areas in ward no:01 and 02 of Yelahanka Division (Package no:08)

Detailed Measurements

Measurement Recorded On: 10/9/2021

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
54	Providing NP/CP waste unions conforming to ISI specifications and fixing them in position as per directions including cost of materials, fixtures and conveyance to work spot etc., complete 50 mm dia. (P. No.97 / I. No. 13.81.3 PWD SR 2018-19								
		Each							
	Harohalli Srinidhi Layout	1.00				1.00			
	Haroahlli Circle	1.00				1.00			
	Sriram Apartment Road	1.00				1.00			
	JP Colony	1.00				1.00			
					Present Qty	4.00	Each	233.66	934.65

A.E.E 10/9

Contractor PMC Assistant Engineer Asst. Executive Engineer

Asst. Executive Engineer
Yelahanka Division
(BBMP Ynk. Zn)
Yelahanka, Bangalore

SHRIYA CONSTRUCTION AND CONSULTANCY

Name of Work :-Developments of roads and drains at Venkatala, Kenchenahalli, Nagenahalli, Harohalli village and Drilling of borewells and providing pipe line at SC/ST areas in ward no:01 and 02 of Yelahanka Division (Package no:08)

Detailed Measurements

Measurement Recorded On: 12/04/2024

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
59	Bescom Charges								
		Nos							
	Harohalli Srinidhi Layout	1.00				1.00			
	Haroahlli Circle	1.00				1.00			
	Sriram Apartment Road	1.00				1.00			
					Present Qty	3.00	Nos	15745.50	47236.50
								Civil Works Amount	45902633.33
								12% GST	5508316.00
								Total	51410950.00

12/04/2024

Contractor PMC Assistant Engineer Asst. Executive Engineer

SHRIYA CONSTRUCTION AND CONSULTANCY